CLIENT - INDIAN OIL CORPORATION LTD PROJECT - HALDIA ITEMS - CS FORGED FITTINGS PO NO - FPURHQ0111 DTD 05/08/2015

MOC - A105 QAP NO - CSAF/IOCL/307 DTD 08/10/2015 CERTIFICATION - EN 10204 TYPE 3.1

Sr	Stage/Activity	Characteristics Quantum of Check Bossed Co. Ci				
No		Citatacteristics	Quantum of Check	Record	Scope of inspection	
1.0	Material inspection				Supplier	TPI
1.1	Raw material identification	Chemical and Mechanical Properties	100% by supplier	Mill Test Certificate	Н	R -
2.0	In process Inspection					
2.1	Heat Treatment	As per MOC	100%	UT Chart (Danse)		
2.2	Identification of test samples	Chemical & Mechanical	1 sample per heat/lot	HT Chart/Report	H	R -
2.3	Product Analysis	Chemical Composition	1 sample per heat/lot	Test Reports	H	R.
2.4	Destructive testing	Mechanical test as per code	1 sample per heat/lot	Test Reports	H 1	<u>R ~</u>
3.0	FINAL INSPECTION		2 semple per nead tot	Test Reports	н	R
3.1	Visual and dimension	Size, Thickness, dimension, Surface quality & marking	100% by supplier and 10% random by TPIA	Inspection Report	н	W
3.2	FINAL STAMPING	Stamping of Accepted Fittings	10% checked gty by TPIA to be single stamp	Inspection Report	н	Н
5.0	DOCUMENTATION & IRN				1	
5.1	Documentation & Inspection Certificate	Review of test reports & Issue of IRN	100%	Supplier TC and IRN	н	н

LEGEND - H - HOLD, R- REVIEW, W- WITNESS

CSA FITTINGS QA I/C

CLIENT

